

RADIOGRAPHY EXAMINATION REPORT

Report No.: 231024003

Date : 24/10/2024

Quality Devision: **Equilloy**

Weld Joint No.: **CS113**

SO No.: **HEV000127-2**

Code of Construction: **ASME SEC. VIII DIV.1** Addition :

Tag No / Item No :

Acceptance Standard : **ASME SEC VIII DIV.1 UW-51** Addition :

Client : **ADANI PETROCHEMICAL**

Matl. Spec : **P1 To P1**

Extent of Radiography

FULL

Result of Visual Insp.

Satisfactory

Welding Process : **SMAW+SAW**

Joint Details:

Groove

Welder No.:

Joint thk:

18 mm + Reinforcement 2 mm

Stage : **AFTER FINAL WELD**

Longseam Length : **NA mm**

CS/OD : **2436 mm**

Radiographic Procedure to be followed :
MG600-QAC-600-V13-GMM01-117 - Revision 0

Inspection Authority :

TUV

1. Radiation Sources :

Spot

Film Size

Observation

Density

Remarks

TPI Remarks

X-RAY

Ir 192

mA

Kv

16.45 Ci

0 - 1

3 x 15

NSD

3.09

3.10

3.14

Accept

2. Max. Source Size : **2.88 mm**

1 - 2

3 x 15

NSD

-

3.09

3.11

Accept

3. (a) SOD : **1218 mm** (b) Max. OFD : **20 mm**

2 - 3

3 x 15

NSD

-

3.09

3.21

Accept

4. Film Class Type: **IX 100**

3 - 4

3 x 15

NSD

-

3.18

3.27

Accept

4-a Film Brand :

FUJI

4 - 5

3 x 15

NSD

-

3.08

3.11

Accept

5. Intesifying Screen : **Lead screen / 0.125mm thk front and back screen**

5 - 6

3 x 15

NSD

-

3.14

3.24

Accept

6. No. of Exposure : **1**

6 - 7

3 x 15

NSD

-

3.24

3.36

Accept

7. No. of Films per Cessette : **1**

7 - 8

3 x 15

NSD

-

3.07

3.12

Accept

8. Exposure : **Single Wall**

8 - 9

3 x 15

NSD

3.11

3.09

3.14

Accept

9. Viewing : **Single Image**

9 - 10

3 x 15

NSD

-

3.11

3.14

Accept

10. IQI : **ASTM 1B WIRE TYPE**

10 - 11

3 x 15

NSD

-

3.07

3.09

Accept

11. Location Marker : **Source Side**

11 - 12

3 x 15

NSD

-

3.01

3.11

Accept

12. Back Scatter : Lead letter 'B' is kept on back side of film. Image of letter 'B' is _____

12 - 13

3 x 15

NSD

-

3.18

3.27

Accept

13 - 14

3 x 15

P4

-

3.07

3.14

Accept

13. Required IQI Identity : **9 Wire**

14 - 15

3 x 15

NSD

-

3.03

3.04

Accept

14. Visible IQI Identity : **9 Wire**

15 - 16

3 x 15

NSD

-

3.18

3.21

Accept

16 - 17

3 x 15

NSD

-

2.95

3.01

Accept

17 - 18

3 x 15

NSD

3.18

3.10

3.21

Accept

18 - 19

3 x 15

NSD

-

3.16

3.18

Accept

19 - 20

3 x 15

NSD

-+

3.18

3.34

Accept

20 - 21

3 x 15

NSD

-

3.28

3.45

Accept

21 - 22

3 x 15

NSD

-

3.09

3.14

Accept

22 - 23

3 x 15

NSD

-

3.44

3.48

Accept

23 - 24

3 x 15

NSD

-

3.08

3.11

Accept

24 - 25

3 x 15

NSD

-

3.14

3.18

Accept

25 - 26

3 x 15

NSD

-

3.05

3.06

Accept

26 - 0

3 x 15

NSD

-

3.11

3.24

Accept

Evaluation Guide

L1 - Lack of Penetration	P1 - Isolated Porosity / Inclusion	Acc. - Acceptable		Rep. - Repair	
L2 - Lack of Fusion	P2 - Cluster of Porosity	DRS - Dress & Reshot		SM - Screen Mark / Scratch Mark	
L3 - Crack	P3 - Aligned Porosity	NSD - No Significant Discontinuity		U/C - Undercut	
L4 - Slag	P4 - Random Porosity	LD - Low Density		FWDRS - Fill up Weld and Dress	
BT - Burn Through	TI : Tungsten Inclusions	HD - High Density		PM - Process Mark	
C - Concavity	EP : Excess Penetration	DEB : Extra Material (Debris)		NAD - No Apprent Discontinuity	
DEP - Depression	SP - Spatter	R/S - Reshot	R/T - Retake		
	PERFORMED BY	EVALUATED & ACCEPTED BY		CLIENT	TPI / AI
NAME	Sitaram	Sridip Roy			
SIGN					
DATE	23/10/2024	24/10/2024			
QUALIFICATION	Level II	Level II			

