



RADIOGRAPHY EXAMINATION REPORT

Report No.: 300924001

Date : 01/10/2024

Quality Devision: Equilloy

Weld Joint No.: LS101

SO No.: HEV000127-2

Code of Construction: ASME SEC. VIII DIV.1 Addition :

Tag No / Item No :

Acceptance Standard : ASME SEC VIII DIV.1 UW-51 Addition :

Client : ADANI PETROCHEMICAL

Matl. Spec : P1 To P1

Extent of Radiography

FULL

Result of Visual Insp.

Satisfactory

Welding Process : SMAW+SAW

Joint Details:

Groove

Welder No.:

Joint thk:

22 mm + Reinforcement 2 mm

Stage : AFTER REPAIR

Longseam Length : 600 mm

CS/OD : NA mm

Radiographic Procedure to be followed :
MG600-QAC-600-V13-GMM01-117 - Revision 0

Inspection Authority :

TUV

1. Radiation Sources :

Spot

Film Size

Observation

Density

Remarks

TPI Remarks

X-RAY

Ir 192

mA

Kv

23.16 Ci

0 - 1 R

3 x 15

NSD

2.56

2.50

2.64

Accept

2. Max. Source Size : 2.88 mm

5 - 6 R

3 x 15

L4

-

-

-

Repair

3. (a) SOD : 500 mm (b) Max. OFD : 24 mm

4. Film Class Type: IX 100

4-a Film Brand : FUJI

5. Intesifying Screen : Lead screen / 0.125mm thk
front and back screen

6. No. of Exposure : 2

7. No. of Films per Cessette : 1

8. Exposure : Single Wall

9. Viewing : Single Image

10. IQI : ASTM 1B WIRE TYPE

11. Location Marker : Source Side

12. Back Scatter : Lead letter 'B' is kept on back side
of film. Image of letter 'B' is _____

13. Required IQI Identity : 9 Wire

14. Visible IQI Identity : 9 Wire

Evaluation Guide

L1 - Lack of Penetration	P1 - Isolated Porosity / Inclusion	Acc. - Acceptable		Rep. - Repair
L2 - Lack of Fusion	P2 - Cluster of Porosity	DRS - Dress & Reshot		SM - Screen Mark / Scratch Mark
L3 - Crack	P3 - Aligned Porosity	NSD - No Significant Discontinuity		U/C - Undercut
L4 - Slag	P4 - Random Porosity	LD - Low Density		FWDRS - Fill up Weld and Dress
BT - Burn Through	TI : Tungsten Inclusions	HD - High Density		PM - Process Mark
C - Concavity	EP : Excess Penetration	DEB : Extra Material (Debris)		NAD - No Apprent Discontinuity
DEP - Depression	SP - Spatter	R/S - Reshot	R/T - Retake	
	PERFORMED BY	EVALUATED & ACCEPTED BY		CLIENT
NAME	Sitaram	Sridip Roy		TPI / AI
SIGN				
DATE	30/09/2024	01/10/2024		
QUALIFICATION	Level II	Level II		