

RADIOGRAPHY EXAMINATION REPORT

Report No.: 181124002		Date : 19/11/2024	
Weld Joint No.: CS306			
Code of Construction: ASME SEC. VIII DIV.1 Edition : 2023			
Acceptance Standard : ASME SEC VIII DIV.1 UW-52 Edition : 2023			
Matl. Spec : P8 To P8			
Extent of Radiography	SPOT	Result of Visual Insp.	Satisfactory
Joint Details:	Groove		
Joint thk:	10 mm + Reinforcement 2 mm		
Long Seam Length : mm		CS/OD : 610 mm	
Inspection Authority :	CLIENT/TPI		

Radiographic Procedure to be followed : **NA**

1. Radiation Sources :	5. Film Class Type: Type II	10. IQI : ASTM 1B WIRE TYPE
X-RAY	Ir 192	11. Location Marker : Source Side
mA	Kv	12. Back Scatter : Lead letter 'B' is kept on back side of film. Image of letter 'B' is _____
2. Max. Source Size : 2.88 mm	6. No. of Exposure : 2	7. No. of Films per Cassette : 1
3. (a) SOD : 305 mm (b) Max. OFD : 12 mm	8. Exposure : Single Wall	13. Required IQI Identity : 7 Wire
4. Intensifying Screen : Lead screen / 0.125mm thk front and back screen	9. Viewing : Single Image	14. Visible IQI Identity : 7 Wire

Spot	Film Size	Observation	Density			Remarks	TPI Remarks
			IQI	Min	Max		
T (A-B)	15 x 3	DRS	-	-	-	Repair	
SP (A-B)	15 x 3	L2	-	-	-	Repair	

Evaluation Guide

L1 - Lack of Penetration	P1 - Isolated Porosity / Inclusion	Acc. - Acceptable	Rep. - Repair
L2 - Lack of Fusion	P2 - Cluster of Porosity	DRS - Dress & Reshot	SM - Screen Mark / Scratch Mark
L3 - Crack	P3 - Aligned Porosity	NSD - No Significant Discontinuity	U/C - Undercut
L4 - Slag	P4 - Random Porosity	LD - Low Density	FWDRS - Fill up Weld and Dress
BT - Burn Through	TI : Tungsten Inclusions	HD - High Density	PM - Process Mark
C - Concavity	EP : Excess Penetration	DEB : Extra Material (Debris)	NAD - No Apparent Discontinuity
DEP - Depression	SP - Spatter	R/S - Reshot	R/T - Retake

	PERFORMED BY	EVALUATED & ACCEPTED BY	CLIENT	TPI / AI
NAME	Sitaram	Sridip Roy		
SIGN				
DATE	18/11/2024	19/11/2024		
QUALIFICATION	Level II	Level II		